



BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department COMPLETION REPORT

1	Completion Report of the work of :	Construction of CC roads in ward no - 04 yelahanka satellite town sub division.		
2	Sanctioned Estimate No. And Date			
3	Name of the Contractor	Sri G venkategowda.		
4	Time Stipulated for Completion of work	90 days.		
5	Date of Commencement	Dt 02/05/2020		
6	Date of Completion	Dt 30/06/2020		
7	Measurement Recorded			
	M B No	1001		
	Page No	100034 to 042.		
8	Name of the Officer/ Officials incharge of the work			
	1) Asst. Exc. Engineer	SACHIN. H.P.		
	2) Asst. Engineer	Rama ranjaneesh		
	Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings
	3999 999/-	3991258/-		8741/-
				Remarks
				-

1) Certified that the above work has been completed with in the stipulated time Spoted in entrustment

2) Certified that above work has been executed satisfactorily

Rama ranjaneesh

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Kailash
ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರ
ಯಂತ್ರೋಪಕರಣ ಇಂಜಿನಿಯರ್
ಸುಬಿವಿಷನ್

BRUHAT BANGALORE MAHANAGARA PALIKE